BHRUHAT BANGALORE MAHANAGARA PALIKE		
FOR THE GRANT OF EXTENSION OF TIME		
1	Name of work	**PACKAGE 2IMPROVEMENTS TO ROADS AND DRAINS CONSTRUCTION OF RO WATER PLANT BANGALURU ONE CENTER IN WARD NO 7 AND 8 BYATARAYANAPURA DIVISION AS PER ANNEXURE GO NO UDD 217 SFC 2016 DATED 28 5 2016 WORKS SL NO FOR WARD NO 7 12 TO 23WARD NO 8 24 TO 32**
2	Amount of Work Portion	Rs. 6,58,18,825.62
3	Estimated Cost	Rs. 740.00Lac
4	Name of Contractor	D Narahari, Benaka Developers and Projects Pvt Ltd
5	Agreement No.	49/2017-18
6	No. and Date under which work order issued	BBMP/EE/BTP/WO/49/17-18 Date: 05-01-2018
7	Time limit fixed for the completion	8 Months
8	Date od application by the contractor for granting extension of time	04-01-2020
9	Date of receipt of application in the sub division office	04-01-2020
10	Extension granted if any	No
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Rs. 5,60,21,823.00
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	65 days
15	Date of recommeding time limit applied for	04-01-2020
16	Whether the orginal application of the contractor is enclosed	Yes
17	Balance od work remaining to be done	15%
18	Probable time required for completion of remaining work	65 days i.e, 05-01-2020 to 10-03-2020
19	Cost of work charged establishment charged on the work after the expiry of original period	
20	Whether notice as per clause of contract has been issued	Yes Issued
21	Remarks of the AEE and the daily rate of Penalty proposed	Due to BWSSB work pending, 65 days i.e, from 05-01-2020 to 10-03-2020
22	Remarks of the EE and the daily rate of Penalty proposed	As proposed above

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Assistant Executive Engineer
kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division

Chief Engineer
Yelahanka Zone

BHRUHAT BANGALORE MAHANAGARA PALIKE		
EXTENSION OF TIME PROPOSAL		
1	Name of work	**PACKAGE 2 IMPROVEMENTS TO ROADS AND DRAINS CONSTRUCTION OF RO WATER PLANT BANGALURU ONE CENTER IN WARD NO 7 AND 8 BYATARAYANAPURA DIVISION AS PER ANNEXURE GO NO UDD 217 SFC 2016 DATED 28 5 2016 WORKS SL NO FOR WARD NO 7 12 TO 23WARD NO 8 24 TO 32. (Package consists of 21 works)**
2	Amount of Work Portion	Rs. 6,58,18,825.62
3	Estimated Cost	Rs. 740.00 Lac
4	Name of Contractor	D. Narahari, Benaka Developers & Projects Pvt Ltd
5	Agreement No.	49/2017-18
6	No and Date under which work order issued	BBMP/EE/BTP/WO/49/17-18 DATE: 05-01-2018
7	Time limit originally fixed for completion	8 Months
8	Date of application by the contractor for granting extension of time	05-09-2018
9	Date of receipt of application in the sub division office	05-09-2018
10	Extension granted if any	No
	I)	
	II)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	Rs.5,60,21,823.00
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	-
14	Time now applied for	16 Months
15	Date of recommeding time limit applied for	05-09-2018
16	Whether the orginal application of the contractor is enclosed	Yes
17	Balance of work remaining to be done	15%
18	Probable time required for completion of remaining work	16 Months i.e., 05-09-2018 to 04-01-2020
19	Cost of work charged establishment charged on the work after the expiry of original period	-
20	Whether notice as per clause of contract has been issued	Yes Issued
21	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSSB Works pending. 16 Months i.e., from 05-09-2018 to 04-01-2020
22	Remarks of the EE and the daily rate of penalty proposed	As proposed above

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division

Chief Engineer
Yelahanka Zone

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ